

# Pulmonary 8.30.2019

ID	Task Name	Duration	Start	Finish	16, '18 28	15	Jan 27, '19 2	20	Mar 10, '19 10	28	Apr 2 15
1	<b>Preconstruction</b>	<b>20 days</b>	<b>Mon 9/9/19</b>	<b>Fri 10/4/19</b>							
2	<b>Project Start-Up</b>	<b>10.13 days</b>	<b>Mon 9/16/19</b>	<b>Fri 9/27/19</b>							
5	<b>Project Submittals</b>	<b>15 days</b>	<b>Mon 9/16/19</b>	<b>Fri 10/4/19</b>							
23	<b>Onsite Construction</b>	<b>89 days</b>	<b>Mon 9/23/19</b>	<b>Thu 1/23/20</b>							
24	<b>Onsite Construction</b>	<b>89 days</b>	<b>Mon 9/23/19</b>	<b>Thu 1/23/20</b>							
25	BMP Installation	0 days	Mon 9/23/19	Mon 9/23/19							
26	Concrete Paving and walks - Demo	3 days	Tue 1/7/20	Thu 1/9/20							
27	Concrete Paving and walks	10 days	Fri 1/10/20	Thu 1/23/20							
28	<b>Building Construction</b>	<b>100 days</b>	<b>Mon 9/23/19</b>	<b>Fri 2/7/20</b>							
29	<b>Addition Construction</b>	<b>100 days</b>	<b>Mon 9/23/19</b>	<b>Fri 2/7/20</b>							
30	Demo - Flooring	3 days	Mon 9/23/19	Wed 9/25/19							
31	Demo - Lighting	2 days	Thu 9/26/19	Fri 9/27/19							
36	Demo - Electrical	2 days	Mon 9/30/19	Tue 10/1/19							
34	Demo - Ceiling	3 days	Wed 10/2/19	Fri 10/4/19							
35	Demo - HVAC	4 days	Wed 10/2/19	Mon 10/7/19							
32	Framing	10 days	Fri 10/4/19	Thu 10/17/19							
37	Rough-in Plumbing	15 days	Wed 10/9/19	Tue 10/29/19							
38	HVAC Rough-In Ducts	7 days	Wed 10/16/19	Thu 10/24/19							
33	Rough Electrical	10 days	Tue 10/22/19	Mon 11/4/19							
39	Insulation	5 days	Thu 11/7/19	Wed 11/13/19							
40	Door Frames	4 days	Fri 11/8/19	Thu 11/14/19							
41	Drywall	7 days	Thu 11/14/19	Fri 11/22/19							
52	Set HVAC Equipment	2 days	Thu 11/21/19	Mon 11/25/19							
51	Tape & Mud	12 days	Mon 11/25/19	Tue 12/10/19							
43	Cabinet Installation	7 days	Wed 12/11/19	Thu 12/19/19							
53	T-Bar	5 days	Fri 12/20/19	Thu 12/26/19							


Critical Task  Critical  Milestone   
 Task  Critical Split  Summary 

# Pulmonary 8.30.2019

ID	Task Name	Duration	Start	Finish	Dec 16, '18 28	Dec 15 15	Jan 27, '19 2	Jan 20 20	Mar 10, '19 10	Mar 28 28	Apr 15 15
45	Finish Flooring	7 days	Fri 12/27/19	Mon 1/6/20							
57	Lighting	7 days	Fri 12/27/19	Mon 1/6/20							
42	Paint	8 days	Tue 12/31/19	Thu 1/9/20							
46	Finish Electrical	10 days	Thu 1/9/20	Wed 1/22/20							
44	Acoustical Ceiling Tile Installation	4 days	Fri 1/10/20	Wed 1/15/20							
49	HVAC Finish / Controls	5 days	Fri 1/10/20	Thu 1/16/20							
47	Plumbing Finish	9 days	Fri 1/17/20	Wed 1/29/20							
48	Install Signage/Fire Extinguishers	2 days	Thu 1/23/20	Fri 1/24/20							
50	Doors & Hardware	5 days	Mon 1/27/20	Fri 1/31/20							
54	Restroom Accessories	2 days	Wed 1/29/20	Thu 1/30/20							
55	Touch up Paint	2 days	Tue 2/4/20	Wed 2/5/20							
56	Final Cleaning	2 days	Thu 2/6/20	Fri 2/7/20							
58	<b>Project Closeout Activities:</b>	<b>13 days</b>	<b>Wed 2/5/20</b>	<b>Fri 2/21/20</b>							
59	Close Out Documents	10 days	Wed 2/5/20	Tue 2/18/20							
60	As-Built Drawings	10 days	Wed 2/5/20	Tue 2/18/20							
64	Substantial Completion	0 days	Fri 2/7/20	Fri 2/7/20							
61	Field - Punch List	10 days	Mon 2/10/20	Fri 2/21/20							
62	Construction Complete	0 days	Fri 2/7/20	Fri 2/7/20							
63	Final Completion	0 days	Fri 2/7/20	Fri 2/7/20							
65	GA - Final Inspection	2 days	Mon 2/10/20	Tue 2/11/20							

Critical Task  Critical  Milestone   
 Task  Critical Split  Summary 

# Pulmonary 8.30.2019



Critical Task  Critical  Milestone   
 Task  Critical Split  Summary 

# Pulmonary 8.30.2019

