




**CVDC Hotel-to-Processing Conversion
Preliminary Schedule
Shafter, CA**

Issued: 07-26-2019





**CVDC Hotel-to-Processing Conversion
Preliminary Schedule
Shafter, CA**

Issued: 07-26-2019

ID	Task Name	Duration	Start	Finish	April 2019	May 2019	June 2019	July 2019	August 2019	September 2019	October 2019	November 2019	December 2019	January 2020	February 2020	March 2020	April 2020	May 2020	June 2020	July 2020	August 2020
89	Construct Restroom and Breakroom @ South Hotel	105 days	Mon 12/2/19	Sun 3/15/20																	
90	[OWNER] Remove Furniture & Appliances from existing breakroom	7 days	Mon 12/2/19	Sun 12/8/19																	
91	Remove Existing Breakroom Fencing & Millwork	7 days	Mon 12/2/19	Sun 12/8/19																	
92	Saw Cut/Install Footings for Masonry Walls	14 days	Mon 12/9/19	Sun 12/22/19																	
93	Saw Cut/Trench for Plumbing	7 days	Mon 12/23/19	Sun 12/29/19																	
94	Install/Rough-In UG Plumbing	7 days	Mon 12/30/19	Sun 1/5/20																	
95	Rough-In CW Pipe	14 days	Mon 12/30/19	Sun 1/12/20																	
96	Build Walls/Ceiling/Roof Decking	14 days	Mon 1/6/20	Sun 1/19/20																	
97	Finish Walls	21 days	Mon 1/20/20	Sun 2/9/20																	
98	Rough-In Electrical	14 days	Mon 2/10/20	Sun 2/23/20																	
99	Install Fencing	14 days	Mon 2/24/20	Sun 3/8/20																	
100	Install Floors	14 days	Mon 2/3/20	Sun 2/16/20																	
101	Install Finishes/Fixtures/Accessories	21 days	Mon 2/10/20	Sun 3/1/20																	
102	[OWNER] Install Furniture	14 days	Mon 3/2/20	Sun 3/15/20																	
103	HVAC Install	238 days	Mon 12/2/19	Sun 7/26/20																	
104	Shop Drawings	28 days	Mon 12/2/19	Sun 12/29/19																	
105	Order & Ship Equipment	84 days	Mon 12/30/19	Sun 3/22/20																	
106	HM Locate and Mark Equipment	7 days	Mon 2/24/20	Sun 3/1/20																	
107	[OWNER] Approve and Sign-Off Locations	7 days	Mon 2/24/20	Sun 3/1/20																	
108	CU Concrete Pads	21 days	Mon 3/2/20	Sun 3/22/20																	
109	Demo Existing Dock Equipment and Temp. Close Openings	21 days	Mon 3/2/20	Sun 3/22/20																	
110	Infill Dock Pits with Concrete	14 days	Mon 3/16/20	Sun 3/29/20																	
111	Block Infill and Skim Dock Openings	14 days	Mon 3/23/20	Sun 4/5/20																	
112	Electrical Rough-In	35 days	Mon 3/2/20	Sun 4/5/20																	
113	Install CUs	7 days	Mon 3/23/20	Sun 3/29/20																	
114	Erect ATOs	21 days	Mon 4/6/20	Sun 4/26/20																	
115	SWGR Install	35 days	Mon 4/6/20	Sun 5/10/20																	
116	Install Bollards	14 days	Mon 4/27/20	Sun 5/10/20																	
117	Paint & Patch Exterior Wall	14 days	Mon 4/27/20	Sun 5/10/20																	
118	Install Refrigerant Piping	42 days	Mon 4/27/20	Sun 6/7/20																	
119	Control Wiring B/T CU & ATO	14 days	Mon 5/18/20	Sun 5/31/20																	
120	Distribution Panel Install	28 days	Mon 5/11/20	Sun 6/7/20																	
121	Fire Alarm Install	35 days	Mon 6/8/20	Sun 7/12/20																	
122	BMS Install	35 days	Mon 6/8/20	Sun 7/12/20																	
123	Test and Turnover to Building	14 days	Mon 7/13/20	Sun 7/26/20																	
124	Electrical Upgrage for MHE Equipment	205 days	Mon 12/2/19	Tue 6/23/20																	
125	Electrical Service Upgrades	191 days	Mon 12/2/19	Tue 6/9/20																	
126	Provide Temporary Power for Conveyor Motor Testing	36 days	Mon 12/2/19	Mon 1/6/20																	
127	Demo Temporary Power	14 days	Wed 6/10/20	Tue 6/23/20																	
128	Phase 3	105 days	Mon 3/23/20	Sun 7/5/20																	
129	Construct Flammable & Aerosol Storage	91 days	Mon 3/23/20	Sun 6/21/20																	
130	Associate Parking	63 days	Mon 3/23/20	Sun 5/24/20																	
131	Trailer Parking	42 days	Mon 5/25/20	Sun 7/5/20																	